G. R. S. 59] GPB—15,000 20 12 13

GENERAL AND REVENUE SECRETARIAT.

1899-1900
~~191~~.
(Kachcheri)

File No. 16

Serial Nos. 1 – 6

Papers Filed.

Month February 1900.

SUBJECT.

Sanctions an estimate for the repairs to the Corabagala Veera Anjaneya Temple, Nelamangala

PREVIOUS REFERENCES. LATER REFERENCES.

Report to accompany the Estimate for repairing Ammulagalu Veera Anjenaiah's Temple — Yelamangala Bangalore Distt.

The concrete over the roof of Garba Gudi is damaged and the roof leaks. New concrete is proposed to be laid and plastered over, with 3 coats to make the roof quite water-tight.

In the roof there is a crack about its center which will be covered over with thin brick wall so as to afford no room for any leakage in future at the front.

The ornamental parapet wall is damaged in a few places and especially over the Garba-Gudi The parts will be rebuilt and repaired as needed.—

Yelamangala
Dt. 6th August 1899

Supervisor
No. I. Division

Muz 8A]

e of the probable cost of repairing the Arulmigu Ra. Anginiaiah Temple — Selvanayagala Barig. Store &c

Particulars —	Ref	Dimensions A	B	D	Quantity
Removing the old concrete over the roof of the Garba Gudi	1	14	14	1/12	16
Total	cft				16
Laying new concrete as per above	1	14	14	1/12	16 . 16
Brick in mortar					
Lind wall over a crack	1	16	3/4	1/2	6
Building the damaged portions in the parapet wall	1	45	3/4	1	34
Total	cft				
Plastering with Chunam 3 coats —					
Over the concrete of Garba Gudi	1	17	15/2	-	264
over the blind wall	1	16	1/2	-	24
Total	Sqr				2 88
Dental plastering with 3 coats					
Parapet	1	45	5/2	-	248
Repairs Sundry here & there Lump Sum Rupees					1 . 0 3-48
Total	Sqr				3 48.

Abstract—

Items	Per	Rate Rs	as	p	Quantity	Cost
Dismantling old concrete	cft	.	.	3	16	"
Laying new concrete	"	.	3	.	16	3
Brick in mortar	.	.	3	.	40	8
Plastering with chunam 3 coats	.	3	8	.	2·88	10
— do — 3 coats ornamental	.	7	.	.	3·48	24
Total Rupees						45
Contingencies @ 5% - Rupees						2
Grand Total Rupees						47

Sanctioned
Ahmed Ali
Muzrai Tehsildar

Ahamangala
6. 11 August 1899

Superintendent
Ahamangala

Mar. 8A]

Muzrai Secretariat. File No. of 190

GPB—3,000—22-6-06

File No. of 190 Muzrai Secretariat.

Measurements of repairing Our Ladies Church Tower & Steeple by Contract

Particulars	No.	Dimensions	Content	£
Removing the old Concrete				
Over the Gothic Arch	1	14 3"	16	16.
New Concrete				
Over Gothic Arch	1	14 3 1/2	16	16.
Brick in Mortar				
Over Gothic Arch	1	14 3	63	
Blindwall over ye Arch	1	15 3/4 1	1	
Rebuilding the Damaged part of the Steeple	1	12 3/4 1	32	
	Total		96	96
Plastering with Common				
Over Gothic Arch	1	14 1/2 14	210	
Do - Blind Wall	1	15 2	16	
	Total		226	2 2 6
Ornamental Plaisterwork				
Arch	1	12 5	231	
Pedestal &c Do	1	30 1	45	
		Total		2 7 6

Order

No 195 Ex. 1.
D/28.8.99.

The accompanying Estimate amounting to Rs 47 for repairing the Dombagaloo Keeva ~~huts~~ Kuppeya temples at Nelumangala prepared under the orders of the Kuvvrai Superintendent is sanctioned, the charge being met from the State Grant of Rs 15000 sanctioned in Govt Pro No. 1083 dated 29th March 99 Kuvv 7105-92 for the repairs of Kuvvrai Buildings in the Province during the year 1899-1900.

2. The amount sanctioned in the foregoing heard will be paid on presentation to the Comptr of a bill duly signed by the Kuvvrai Superintendent.

Kuvv Secretary.

The Comptr to Govt with copy of abstract Estimate.

ff 3

D O.

The Estimate sent by You for Rs 47 for repairing the Veera Anjaneya temple has been duly Sanctioned. Enclosed is a copy of the ~~for Your use~~ Estimate Sanctioned. Please see that the repairs are completed soon and send a bill of actual costs for payment as soon as the work is over.

The Estimate for the repairs of the Vighnesa temple has not yet been received. These works are more urgent than those ~~of~~ to the Chenna Kesava Swami temple, ~~for Estimate for which has since been received from You~~. It is only after the Vighnesa temple is repaired that the repairs to the Chenna Kesava temple have to be taken up. Please therefore send Your Estimate for the repairs of the Vighnesa

Muz. 8A]

Muzrai Secretariat. File No. of 190

Sl 4

5-1-1900

Vilamuragala

Dear & respected Sir

I beg to submit
final bill of repairing
the Aurbagalu Veera
Anjaneya temple
by petty contractor
Municipal for
favour of payment
through Akbar Banglow
& Contractor is
unwilling to come
to Bangalore for
payment. The cheque
may be sent to him
to Vilamuragalu by Post

Building Fund

Gymnasium Campaign

It is in progress now

The work would have been completed by this time, had not the proposition been presented to erect into the town as a part of Town and Gown opportunities.

Every Woman

Ever suspected of

Ever most obedient

& faithful

Accomplices

Muz. 8A]

Muzrai Secretariat. File No. of 190

Sl 4

To

Bank Manager

C. A. Savings Bank Office at

Subject: Suspension Order

File No. of 190 Muzrai Secretariat.

MGCPB—2,500—1-8-05.

MUZRAI

Inwd F 16-1899 ~~189~~ 1900

From

To

The Comptr

Dated 10th

Despatched 11th January 1900

Received

General No. 768

Muzrai F. No.

Enclosure No. 1.

Govt Bo: No 195
dated 28th August 1899
Sanctioning an estimate
for Rs 47 for repairing
the Oorubagalu Veera
Anjaneya temple at
Velamangala.

Has the honor to
forward herewith for
audit and return to
this office for payment
a final measurement
bill countersigned for

for Rs 47 being the
actual cost of the repairs
executed to the Institution
as per estimate sanctioned
in the above.

By order

Assistant Secretary.

Camp Imunkuw

23 2 1900.

D. O. No 16.

To

A Nallanayaga Mod^r Esq

Supervisor D.P.W

Nelamangala

I am in receipt of your letter of the 5th ultimo forwarding the completion bill for the repairs executed to the Oorabagalu ~ Anjaneya temple at Nelamangala

I herewith return the bill duly audited by the Comptroller for payment in the Nelamangala Taluk Treasury.

The bill has been duly endorsed in your favor. Please

Law Point ..

pay the amount
to the contractor
and send me his
stamped receipt for
record in this
office.

Have the repairs
to the Ganesa temple
been completed.

Dft

Mun. Supdt.